



天津匡宝天辰能源设备技术咨询服务有限公司
Tianjin Campbell TCC Energy Technical Consulting Services Co., Ltd.
会议纪要
MUNITES OF MEETING

项目名称 Project Name	Gardabani Combined-Cycle Power Plant Project	会议纪要编号 MOM No.	CAPTCC-CT18008046-ER001-MOM
客户 Client	China Tianchen Engineering Corporation	客户订单号 Client P.O. No.	BP-T16B05-EQU-EA-18007
检验通知号 Reference No.	CAPTCC-CT1800846	检验员 Inspector	Yefeng Liu
制造商 Vendor	Guangdong Kenflo Pump Co.,Ltd	检验地址 Inspection Location	No.3, Huicui Road, Baini Town, Sanshui District, Foshan, China
分包商 Sub-Vendor	NA	检验日期 Visit Date(s)	Oct. 26 th , 2018

本次检验参与人员

THE PARTICIPANTS OF THIS VISIT

姓名 NAME	公司 COMPANY	代表方 REPRESENTING	联系方式 CONTACT NO.
Xianju Li	Kenflo	Vendor	13702921929
Minglong Hu	Kenflo	Vendor	13827727275
Yefeng Liu	TCC	TCC	13812134115

本次检验产品 MATERIAL/ SUBJECT OF INSPECTION	规格 specification	订单数量 QTY as per P/O	所检数量 QTY offered for inspection
Liquid-Ring Vacuum Pump	2BW4 253-OEK2-OY740	2 sets	2 sets

结论 CONCLUSION


The visit for the expediting inspection was made to Kenflo Pump Co., Ltd in Foshan City, Guangdong Province, China on Oct. 26th, 2018 to know and expedite the actual production progress for 2 sets Liquid-Ring Vacuum pumps as inspection notification. The detailed inspection activities as bellow:

- Office meeting: the actual production finished progress is about 30%, the cause of delay is factory relocation and Kenflo re-planned to finish delivery on December 15th, 2018;
- Purchased parts status: Reviewed the Purchased Parts List and found that except for motor and heat exchanger, the other parts have already been ready for delivery to Kenflo factory, but the production of motor and heat exchange won't affect the delivery;
- Delivery documnets status: Kenflo replied that they would finish all of documents seven days after 2 sets Pump would be delivered and these documents will be delivered separately;
- Spare parts status: Kenflo replied that all spare parts have already been in the storage;
- Workshop visit: TCC inspector visited all workshops in Kenfol including maching workshop, painting workshop, assembly workshop etc and found electric stoves for heating of impeller can not be put into use yet.



天津匡宝天辰能源设备技术咨询服务有限公司
Tianjin Campbell TCC Energy Technical Consulting Services Co., Ltd.
会议纪要
MUNITES OF MEETING

Signature:

TCC
Yefeng Liu 

2018-10-26

结束
End of Report